BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	PACKAGE NO. 03 (CONSISTS OF 5 WORKS) in ward no. 10 Doddabommasandra
2	Amount of Work Portion	9,57,54,063.00
3	Estimate cost	1100.00 Lakhs
4	Name Of Contractor	M/s. Karthik Enterprises Prop. Sri A Surya Prakash, Bangalore
5	Agreement No.	EE/BTP/BBMP/Ag.No.78/2022-23 , 25-11-2022
6	No. and date Under which the work order has been issued	EE/BTP/BBMP/WO/78/2022-23 , 25-11-2022
7	Time limit originally fixed for completion	180 Days
8	Date of application by the contractor for granting extension of time	10.05.2023
9	Date of receipt of application in the sub-division office	10.05.2023
10	Extension granted if any	
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	20%
12	Work carried out during the first period of extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	217 Days
15	Date of recommending time limit applied for	26.05.2023 to 17.01.2024
16	Wheather the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	80%
18	Probable time required for completion of remaining work	17.01.2024
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	Works Delayed due to personal problems of contractor and Code of conduct of MLA Election 2023 month of (March -2023 to May-2023) and Work Modification delay Hence EOT may be Apporved with Nominal Penality.
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved with Nominal Penality

Assistant Engineer
Ward No 10

Asst. Executive Engineer
Vidyaranyapura Sub- Division,

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone